TOTAL (3) PAGES INCLUDING COVER SHEET

Project Title TEP P	Project
통영에코파워	Tongyeong Eco Power Co., Ltd.
한화건설	Hanwha Engineering & Construction
Vendor SONGSAN 송산특수엘리베이터	Songsan Special Elevators
VP-TEP-R0014 -RO-LI-0001	Vendor Print Index & Schedule
Equipment Name / Item No. Elevator/ SE6355-57	PO No PO-TEP-R-0014-P

HANWHA ENGINEERING & CONSTRUCTION CORP.
APPROVED BY: DATE:
documents are returned to them by owner.
vendor/subcontract shall not proceed until the re-submitted
contract. In case of Review with Comment and Rejected,
of his responsibiliies to meet all requirement of the
This Approval does not relieve the vendor/subcontractor
□ Code 4 - Rejected
☐ Code 3 - Reviewed with comment
☐ Code 2 - Approved with comment
□ Code 1 - Approved

Revis	ion History				
Rev.	Revision Date	Created by	Checked by	Approved by	Brief Description
Α	2022-04-25	GAEUN SEO	JAEWON LEE	YOUNGMIN PARK	FOR APPROVAL
В	2022-05-18	GAEUN SEO	JAEWON LEE	YOUNGMIN PARK	FOR APPROVAL
С	2022-06-08	GAEUN SEO	JAEWON LEE	YOUNGMIN PARK	FOR APPROVAL

SONGSAN SPECIAL ELEVATORS

TEP Project

Schedule

Vendor Print Index &

VP-TEP-R0014 -RO-LI-0001

REV. NO. :

C

DATE PAGE

DOC. NO.

2022-06-08 2 OF 3

C FOR APPROVAL

SONGSAN SPECIAL ELEVATORS



VENDOR PRINT INDEX & SCHEDULE

NAME OF EQUIPMENT: ELEVATOR

ITEM NO. :

IAW	E OF EQUIPMENT: ELEV	ATOR	1.	-			IIEW	NO. :						EC	OR APP	POVAI											EOP	FINAL	_	FIN	IAI	_	_	_
10	DOCUMENT NO	DOCUMENT TITLE	SIZE	PAGE	S/A	IN	OUT	TD#	RST	IN	OUT	TR#	DOT		OUT			IN	OUT	TR#	Грот	IN	OUT	TR#	DOT				# RST			F	REMA	AR
+			- ""	т		IN A	001		2-04-25	IN	001	IK#	RSI	IN	001	IK#	RST	IN	001	IK#	RST	IN	001	IK#	RSI	IN	001	IK#	FRSI	FNL	IDB			4
	VP-TEP-R0014 -RO-LI-0001	Vendor Print Index & Schedule	A4		S				2-04-25		1				1	1				1	1												\dashv	_
+						25-Apr		1	05.40																							-	\dashv	_
	VP-TEP-R0014 -RO-LI-0002	Sub-Vendor list				A			2-05-18							_				_												\rightarrow	_	_
1						18-May	<u> 1</u>	2																			<u> </u>	ــــــ	4				_	_
	VP-TEP-R0014 -RO-LI-0003	2 years Spare Parts List			_	A			2-05-18																						\vdash		_	_
						18-May	<u>1</u>	2																			<u> </u>	<u> </u>	\bot		\vdash		\dashv	_
1	VP-TEP-R0014 -RO-LI-0004	Lubricants list				A		_	2-04-25																						\vdash			_
4					_	25-Apr	\perp	1																				\perp			\longrightarrow	\rightarrow	_	_
5	VP-TEP-R0014 -RO-LI-0005	Electrical load list			S			202	2-05-18				,																		-		_	
					Α		4	2																										
3	VP-TEP-R0014 -RO-DS-0001	Equipment Data Sheet			S	A		202	2-05-23																									
		Equipment Sata Oncot			Α																													
,	VP-TEP-R0014 -RO-DS-0002	Motor Data Sheet			S	A		202	2-06-25																						1			
	VI 121 10014 10 00 0002	Wold Bala Greek			Α	08-Jun		3																							1			
3	VP-TEP-R0014 -RO-OT-0001	Layout Drawing for HRSG BLDG1			s	A		202	2-05-20																									
1	VF-1EF-R0014-RO-01-0001	Layout Diawing for Filt 36 BEDG1			Α	08-Jun		3																										Ī
,	VP-TEP-R0014 -RO-OT-0002	Layout Drawing for HRSG BLDG2			S	A		202	2-05-20			•			•	•																		
1	VP-1EP-R0014 -RO-O1-0002	Layout Drawing for HRSG BLDG2			Α	08-Jun		3																										
	\/D TED D0044 D0 0T 0000				S	A		202	2-05-20										•	•	•			•										
1	VP-TEP-R0014 -RO-OT-0003	Layout Drawing for ADMIN BLDG			Α	08-Jun		3																					T					
Ť					s	À		202	2-04-25																									_
	VP-TEP-R0014 -RO-FD-0001	Wiring Diagram for HRSG BLDG1			Α	25-Apr		1																					Т					
T					s	A		202	2-04-25								_				<u> </u>													-
2	VP-TEP-R0014 -RO-FD-0002	Wiring Diagram for HRSG BLDG2			Α	25-Apr		1																			T	T	Т				\neg	_
1					S			202	2-04-25		1						-			1													\neg	-
3	VP-TEP-R0014 -RO-FD-0003	Wiring Diagram for ADMIN BLDG			A	25-Apr		1																				T	Т				-	-
+					s	-			2-05-18				1				-			1								-				-	_	_
4	VP-TEP-R0014-RO-PR-0001	Painting Specification and Procedure				18-May	/	2																			T	1	1			-	-	_
$^{+}$						A	Ь		2-05-18		1		1														Ь					\dashv	+	-
5	VP-TEP-R0014-RO-PR-0001	Packing Procedure			_	18-May	T	2									П				1						$\overline{}$	Т	\top		-	-	+	_
+				1	s				2-05-18			1	1				-		l		1		1									-+	-	-
6	VP-TEP-R0014-QA-PL-0001	Inspection and Test Plan				18-May	_	2												1	T						$\overline{}$	_	\top			-	+	_
+			+		s	A	Ь		2-05-18												1						\vdash	+	+-			+	+	-
7	VP-TEP-R0014-QA-PR-0001	Inspection and Test Procedure				18-May		2	1 00 10																			+	+			-+	+	-
+			+	 	S	A	Ь		2-05-18																		Ь—	Ь—	Щ_			+	+	_
8	VP-TEP-R0014-QA-PR-0002	SAT Procedure			_	18-May		202.	2-03-10																		_	_	\neg		-	+	+	-
+			-	-	S	A	Ь		2-11-01								l				1							Ь—				-	\dashv	_
9	VP-TEP-R0014-QA-OT-0001	Inspection and Test Report/Record			A	7.4.3		202.	2-11-01		1				1	ı				1	1							_				-+	\rightarrow	-
+			-		S	A	Ь	202	2-05-18												-						₩	+	+		-	$-\!\!\!+$	\rightarrow	_
	VP-TEP-R0014-PM-MA-0001	Installation, Operation & Maintenance Manual							2-05-18											-							₩	₩	-				\dashv	_
+			+	1	A	18-May	Щ_	2	2.04.45																		Ь	Ь_	Щ		$\overline{}$	+	+	_
1	VP-TEP-R0014-PM-DB-0001	Manufacturing Data Book (Technical Data Book)			S	\/A\		202	3-04-15		T				I	I			г -	т —	1	-		1							\longrightarrow	\dashv	\dashv	_
_[<u>'</u>	<u> </u>	<u> </u>	Α		Ь				<u> </u>	<u> </u>						<u> </u>	<u> </u>			<u> </u>				<u> </u>	Щ	—					Ш	_
ote :		S/A : Schedule/Actual	RST	: Resu	ılt of ∖	//P Revie	¥W.			N : Ap	proved	As Not	ed								no com					FNL:								
		IN/OUT : Incoming/Outgoing	A: Ap	oprove	d					R : Re	ejected							RFC:	Return	For Co	orrection	1				TDB:	Technic	cal Da	ata Bool	k				
	PROJECT NAME	Tongyeong Eco Power LNG Power P	lant Pr	oject		PF	ROJECT	Г NO	J		_			_		_		_	_	_		100	UED		0		_				2	_		
	P/O NO.	PO-TEP-R-0014-P					DATE	:						_			_					100	JLD		1						3			_