



Project Title		TEP Project	
Client		통영에코파워	Tongyeong Eco Power Co., Ltd.
EPC			Hanwha Engineering & Construction
Vendor			HI-TECH I&E
Document No		VP-TEP-P0006-PI-LI-0001	Document Title
			Vendor Print Index & Schedule
Equipment Name / Item No.		ALLOY STEEL PIPE	PO No
			PO-TEP-P-0006-P-01

<input type="checkbox"/> Code 1 - Approved
<input type="checkbox"/> Code 2 - Approved with comment
<input type="checkbox"/> Code 3 - Reviewed with comment
<input type="checkbox"/> Code 4 - Rejected
This Approval does not relieve the vendor/subcontractor of his responsibilities to meet all requirement of the contract. In case of Review with Comment and Rejected, vendor/subcontract shall not proceed until the re-submitted documents are returned to them by owner.
APPROVED BY :
DATE :
HANWHA ENGINEERING & CONSTRUCTION CORP.

Revision History					
Rev.	Revision Date	Created by	Checked by	Approved by	Brief Description
B	2022. 6. 2	J.H.Lim	M.K.Song	I.G.Jung	For Approval
A	2022.1.19	J.S.Yang	M.S.Yang	I.G.Jung	For Approval



VENDOR PRINT INDEX & SCHEDULE

NAME OF EQUIPMENT: ALLOY STEEL PIPE

ITEM NO. :

NO	DOCUMENT NO	DOCUMENT TITLE	SIZE	PAGE	S/A	FOR APPROVAL																				FOR FINAL				FINAL		REMARK
						IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	FNL	TDB	
1	VP-TEP-P0006-PI-LI-0001	Vendor Print Index & Schedule	A4	2	S	△	2022-01-14				2022-04-15																					
					A	1/19	2/16	0001	N	6/2																						
2	VP-TEP-P0006-PI-LI-0002	Sub Vendor List	A4	2	S	△	2022-01-14																									
					A	1/19	2/16	0001	A																							
3	VP-TEP-P0006-PI-PL-0001	Inspection & Test Plan	A4	3	S	△	2022-01-14				2022-02-28																					
					A	1/19	2/16	0002	N	3/16	4/7	0006	N																			
4	VP-TEP-P0006-PI-PR-0002	Inspection & Test Procedure	A4	5	S	△	2022-01-14				2022-02-28				2022-04-15																	
					A	1/19	2/16	0002	N	3/16	4/7	0006	N	6/2																		
5	VP-TEP-P0006-PI-PR-0003	WPS&PQR	A4		S	△	2022-01-21				2022-02-28																					
					A	1/26	2/16	0003	N	3/4	4/7	0004	N																			
6	VP-TEP-P0006-PI-PR-0004	PMI Procedure	A4	6	S	△	2022-01-14				2022-02-28																					
					A	1/19	2/16	0002	N	3/16	4/7	0006	N																			
7	VP-TEP-P0006-PI-PR-0005	Packing Procedure	A4		S	△	2022-01-21				2022-04-15																					
					A	3/8	4/7	0005	N	6/2																						
8	VP-TEP-P0006-PI-PR-0006	Marking & Color Coding Procedure	A4	4	S	△	2022-01-14																									
					A	1/19	2/16	0002	N																							
9	VP-TEP-P0006-PI-RE-0001	Inspection & Test Report	A4		S	△	2022-06-30																									
					A																											
10	VP-TEP-P0006-PI-PR-0007	NDE Procedure	A4		S	△	2022-04-15																									
					A	6/2																										
11					S																											
					A																											
12					S																											
					A																											
Note :		S/A : Schedule/Actual		RST : Result of V/P Review		N : Approved As Noted		RE : Reviewed with no comment		FNL : Final																						
		IN/OUT : Incoming/Outgoing		A: Approved		R : Rejected		RFC : Return For Correction		TDB : Technical Data Book																						
PROJECT NAME		Tongyeong Eco Power LNG Power Plant Project			PROJECT NO			-										ISSUED			0				2							
P/O NO.		PO-TEP-P-0006-P-01			DATE			2022. 6 . 2													1				3							