## Project Title **TEP Project** Client 통영에코파워 Tongyeong Eco Power Co., Ltd. EPC Hanwha Engineering & Construction 한화건설 Vendor DUKJI INDUSTRIAL CO.,TLD. Document No Document Title **VENDOR PRINT INDEX & SCHEDULE** VP-TEP-R0013-PM-LI-0001 Equipment Name / Item No. PO No **FIRE WATER PUMP** PO-TEP-R 0013-P

□ Code 1 - Approved										
☐ Code 2 - Approved with comment										
☐ Code 3 - Reviewed with comment										
□ Code 4 - Rejected										
This Approval does not relieve the vendor/subcontractor										
of his responsibiliies to meet all requirement of the										
contract. In case of Review with Comment and Rejected,										
vendor/subcontract shall not proceed until the re-submitted										
documents are returned to them by owner.										
APPROVED BY: DATE:										
HANWHA ENGINEERING & CONSTRUCTION CORP.										

Revisio	Revision History														
Rev.	Revision Date	Created by	Checked by	Approved by	Brief Description										
A	2022.05.26	CHUN. Y. B.	CHOI. H. J.	CHA. K. S.	FOR APPROVAL										



# DUK JI INDUSTRIAL CO.,LTD

### **VENDOR PRINT INDEX & SCHEDULE**

#### NAME OF EQUIPMENT: Fire Water Pump

	BOOLINE NEW TOO	DOCUMENT TITLE	S	Pμ	- /-		FOR APPROVAL															FOR	FINAL		FIN		25111211					
NO	DOCUMENT NO	DOCUMENT TITLE	SIZE	PAGE	S/A	IN C	TUC	TR#	RST	IN	OUT	TR#	RST	IN	OU.	T TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	FNL	TDB	REMARK
4	VP-TEP-R0013-	VENDOR PRINT INDEX &			S	Α	20	22.05.20	6																							
ļ '	PM-LI-0001	SCHEDULE			Α																											
2	VP-TEP-R0013-	EQUIPMENT LIST			S	Α	20	22.05.2	7																							
	PM-LI-0002	EQUIT MENT EIGT			Α																											
3	VP-TEP-R0013-	PUMP DATA SHEET & CURVE &			S	Α	20	22.05.2	7		,										,											
	FF-DS-0001	CALCULATION SHEET			Α																											
4	VP-TEP-R0013-	PUMP OUTLINE DRAWING			S	Α	20	22.05.2	7		,				,						,											
	FF-GA-0001				Α																											
5	VP-TEP-R0013- FF-DD-0001	PUMP SECTIONAL DRAWING				Α	20	22.05.2	7		ı	1					1				1			1								
	FF-DD-0001				Α																											
6	VP-TEP-R0013- FF-OT-0001	PUMP NAME PLATE DRAWING				Α	20	22.06.1	0		I	1					1		1	1	I		1				1					
	FF-O1-0001				Α																											
7	VP-TEP-R0013- FF-OT-0002	COUPLING DRAWING				Α	20	22.06.1	0										1					ı								
					A S	^		22.05.2	-																							
8	VP-TEP-R0013- EL-SP-0001	MOTOR & ENGINE DATA SHEET AND DRAWING			A	Α	20	22.05.2	1																							
		-				Α	20	22.06.1	n																							
9	VP-TEP-R0013- EL-LI-0001	ELECTRICAL LOAD LIST			A	^	20	22.00.11	U																							
	\(\(\text{D}\) TED D0040	CONTROL PANEL DRAWING &				Α	20	22.06.1	n																							
10	VP-TEP-R0013- EL-SP-0002	SPECIFICATION			A	/ .			•																							
	VP-TEP-R0013-	INSTRUMENT LIST & DATA SHEET				Α	20	22.06.1	0			1			1			+	1	1												-
11	IN-SP-0001	& CATALOG			Α													1														
	VP-TEP-R0013-				S	Α	20	22.06.1	0		1	1			1		-1	1	1	1	1		ı				1					
12	PM-LI-0003	SPARE PART LIST			Α													1														
Note	);	S/A : Schedule/Actual	It of V/P	Review	Review N : Approved As Noted RE : Reviewed with no comment											FNL : F	Final															
		IN/OUT : Incoming/Outgoing	N/OUT : Incoming/Outgoing A: Approved							R : Rejected RFC : Return For Correction											TDB:	Technic	al Data									
P	ROJECT NAME	Tongyeong Eco Power LNG Power Pla			PROJECT NO					- 0										0				2								
	P/O NO.	PO-TEP-R 0013-P				DATE									202	22.05.26						ISS	UED		1					3		



# DUK JI INDUSTRIAL CO.,LTD

### **VENDOR PRINT INDEX & SCHEDULE**

#### NAME OF EQUIPMENT: Fire Water Pump

NAN	IL OF EQUIFIN	QUIPMENT: Fire Water Pump  σ   FOR APPROVAL														FOR	FINAL	INAL														
NO	DOCUMENT NO	DOCUMENT TITLE	SIZE	PAGE	S/A	IN C	DUT	TR#	RST	IN	OUT	TR#	# RST	IN	OUT	1	RST	INI	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	1	RST	FNL	1	REMARK
				1111	S			22.06.		IIN	001	I FG	KSI	IIN	001	IR#	KSI	IN	001	IR#	RSI	IIN	001	IN#	RSI	IIN	001	IK#	KSI	FINL	IDB	
13	VP-TEP-R0013- PM-LI-0004	LUBRICANT LIST				Α	20	22.06.	10														I					I		-	+	
					Α	_																							<u></u>		-	
14	VP-TEP-R0013- PM-LI-0005	SUB VENDOR LIST			S	Α	20	22.06.	10			T			1	1					1		I				1	ı				
	1 W-E1-0003				Α																								<u> </u>			
	VP-TEP-R0013- PM-PR-0001	PAINTING PROCEDURE			S	Α	20	22.06.	10			1	I			1					1		I		1		1	I			-	_
-	PIVI-PR-000 I				Α																								<u></u>	<u> </u>	₩	
16	VP-TEP-R0013- FF-OT-0003	VIBRATION CONTROL & SEISMIC CALCULATION			S	Α	20	22.06.	10			1			1	1					1		ı	1	1		1	ı			<u> </u>	
-	FF-O1-0003	CALCULATION			Α																								<u> </u>		<u> </u>	
17	VP-TEP-R0013- FF-OT-0004	PRESSURE SWITCH & PRV & FLOW METER SPECIFICATION			S	Α	20	22.06.	10			ı			1	1					1		1					1			₩.	
	FF-O1-0004	FLOW METER SPECIFICATION			Α																								$\perp$	<u> </u>	┷	
18	VP-TEP-R0013-	WPS & PQR WITH WELD MAP			S	Α	20	22.06.	10												1						1			<u> </u>	┷	
	QA-PR-0001				Α																											
19	VP-TEP-R0013-	PACKING PROCEDURE			S	Α	20	22.06.	10				T			1	T		T		ı		ı	T	1			T				
	PM-PR-0002				Α																											
	VP-TEP-R0013-	INSPECTION & TEST PLAN FOR			S	Α	20	22.06.	10																							
20	QA-PL-0001	PUMP			Α																											
21	VP-TEP-R0013-	INSPECTION & TEST PROCEDURE			S	Α	20	22.06.	10																							
21	QA-PR-0002	FOR PUMP			Α																											
22	VP-TEP-R0013-	INSPECTION & TEST PLAN FOR			S	Α	20	22.06.	10																							
	QA-PL-0002	MOTOR			Α																											
23	VP-TEP-R0013-	INSPECTION & TEST PROCEDURE			S	Α	20	22.06.	10			•					•		•													
23	QA-PR-0003	FOR MOTOR		Ī	Α																											
24	VP-TEP-R0013-	INSPECTION & TEST PLAN AND			S	Α	20	22.06.	10				·			*	•		•								•		-			
24	QA-PR-0004	PROCEDURE FOR PANEL			Α																											
Note	i.	S/A : Schedule/Actual	RST:	: Resul	t of V/P	Review	,			N : App	: Approved As Noted RE : Reviewed with no comment												FNL:	Final		•						
		IN/OUT : Incoming/Outgoing	A: Ap	proved	i					R : Rej	ected							RFC:	Return	For Co	rrectior	1				TDB:	Techni	cal Data	a Book			
Р	ROJECT NAME				PROJECT NO																0					2						
	P/O NO.	Tongyeong Eco Power LNG Power Pla PO-TEP-R 0013-P		,,			DATE									2.05.26						ISS	UED		1						3	
	F/U NU.	FU-1EF-R 0013-P				L	)A   C								2022	2.00.20									1						3	



## DUK JI INDUSTRIAL CO.,LTD

### **VENDOR PRINT INDEX & SCHEDULE**

#### NAME OF EQUIPMENT: Fire Water Pump

		Livi. The water rump									FO	R APPRO	VAL											FOR	FINAL		FIN	IAL		
NO	DOCUMENT NO	DOCUMENT TITLE	PAGE	S/A	IN	OUT TR#	RST	IN	OUT	TR#	RST	IN (	OUT TE	# RS	ST IN	1 0	UT T	ΓR#	RST	IN (	OUT	TR#	RST	IN	OUT	TR#	RST	FNL	TDB	REMARK
25	VP-TEP-R0013-	NDE DOCCEDURE WITH NDE MAR		S	Α	2022.06.1	0																							
25	QA-PR-0005	NDE PROCEDURE WITH NDE MAP		Α																										
26	VP-TEP-R0013-	PMI PROCEDURE		S	Α	2022.06.1	0																							
20	QA-PR-0006	I WIT ROOLDONE		Α																										
27	VP-TEP-R0013-	INSTALLATION, OPERATION &		S	Α	2022.06.1	0																							
	PM-MA-0001	MAINTENANCE MANUAL		Α																										
28	VP-TEP-R0013-	INSPECTION AND TEST		S	Α	2022.12.3	0																			1				
	PM-RE-0001	CERTIFICATES/REPORTS		Α																										
									1	ı				1							1		I			1	1			
									1	ı													I							
									I																					
													1										1			1				
																1	1									1	1			
Note	):	S/A : Schedule/Actual	/P Rev	riew		•	RE	: Revi	ewed v	with no	comme	nt				FNL : F	inal													
		IN/OUT : Incoming/Outgoing	A: Approve	ed		R: Rejected RFC: Return For Correction									TDB : T	echni														
Р	ROJECT NAME	Tongyeong Eco Power LNG Power Pla	ant Project		PF	ROJECT NO		- 0																2						
	P/O NO.	PO-TEP-R 0013-P				DATE							2022.05.2	6						ISSUI	ED		1						3	
	-			1																			1							