TEP Project Title  TEP Project												
통영에코파워	Tongyeong Eco Power Co., Ltd.											
한화건설	Hanwha Engineering & Construction											
Vendor PUMP	POWERKING PUMP Corp.											
Document No	Document Title											
VP-TEP-R0012-RO-LI-0001	Vendor Print Index & Schedule											
Equipment Name / Item No.	PO No											
CLEAN & DIRTY OIL PUMP / 14MV11/12/13/14/15PP001	PO-TEP-R-0012-P											

HANWHA ENGINEERING & CONSTRUCTION CORP.										
APPROVED BY:	DATE:									
documents are returned to them by ov	wner.									
vendor/subcontract shall not proceed เ	until the re-submitted									
contract. In case of Review with Comm	ent and Rejected,									
of his responsibiliies to meet all require	ement of the									
This Approval does not relieve the ven	dor/subcontractor									
□ <b>Code 4</b> - Rejected										
☐ <b>Code 3</b> - Reviewed with comment										
☐ <b>Code 2</b> - Approved with comment										
☐ Code 1 - Approved										

Revis	Revision History											
Rev.	Revision Date	Created by	Checked by	Approved by	Brief Description							
Α	'22-05-23	H.W.Lee	J.M.Kim	H.J.Jung	Issue for Approval							
0	'22-08-17	H.W.Lee	J.M.Kim	H.J.Jung	Issue for Construction							

## POWERKING PUMP Corp.

## **TEP Project**

**,** 

DOC. NO. : VP-TEP-R0012-RO-LI-0001

REV. NO. :

KO-LI-0001

Vendor Print Index & Schedule

DATE : 2022-08-17 PAGE : 2 OF 4

Description current Revision



## **VENDOR PRINT INDEX & SCHEDULE**

NAME OF EQUIPMENT: CLEAN & DIRTY OIL PUMP

ITEM NO.: 14MV11PP001, 14MV12PP001, 14MV13PP001, 14V14PP001, 14MV15PP001

		υ υ	P/	TIEWING 14W									,								FOR	FINAL		FII	NAL	
DOCUMENT NO	DOCUMENT TITLE	IZE	GE	S/A IN OUT TR# RST	IN	OUT	TR# RS	ГІМ	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	FNL	TDB	REMARK
VP-TEP-R0012-	Vendor Print Index & Schedulo	ΔΔ	4		Δ	17-	Aug-22	2																		
RO-LI-0001	Vendor Fillit Index & Scriedule	Λ <del>-1</del>	_	A 23-May 2-Aug 1 1			11																			
VP-TEP-R0012-	Sub-Vendor List	A4	3				\ug-22	2						1				1				1				
RO-LI-0002					17-Aug		11																			
VP-TEP-R0012- RO-LI-0003	Electrical Load List	A4							1	I					1		1						I			
					_	12	 																			
VP-TEP-R0012- RO-PR-0004	Shop Inspection and Test Plan	A4													T											
VD TED D0012															1				-							
RO-PR-0005	Shop Inspection and Test Procedure	A4		A 25-May 01-Jul 3 3	13-Jul		6																			
VP-TEP-R0012-	Metas Increation and Test Disc.	A 4							1	ı	1		1	ı	1		1	I	1		1	1	ı			
RO-PR-0006	Motor inspection and Test Plan	A4		A 1-Aug 9																						
VP-TEP-R0012-	Motor Inspection and Test Procedure	A4																								
RO-PR-0007	.,			A 1-Aug 9	L.	4.0	1 1 00																		1	
VP-TEP-R0012-	N.D.E procedure	A4									I			I	1		1	I				1				
							•																			
VP-TEP-R0012- RO-PR-0009	WPS & PQR with Welding Map	A4																								
\/P_TEP_R0012_							·								1				-							
RO-RE-0010	Welder Qualification Record	A4		A 25-May 01-Jul 3 3			7																			
VP-TEP-R0012-	Rust prevention and paint	Λ.4		s △ 31-May-22	Δ	18-	Jul-22																			
RO-PR-0011	specification	A4		A 25-May 01-Jul 3 3			7																			
VP-TEP-R0012-	Packing Procedure	A4					\ug-22	2										,					,			
RO-PR-0012	g						11																			
VP-TEP-R0012-	Handling, and storage instructions	A4						2			I			I	1		1	I				1				
					-										<u> </u>											
VP-TEP-R0012- RO-PL-0014	Quality Manual	A4						-																		
\/P_TEP_R0012							- ' '	+	1						1				-							
RO-RE-0015	Test report	A4		A 20 OOL 22																						
:	S/A : Schedule/Actual	: Resu	ult of V/P Review	N : App	proved i	As Noted		1			RE : R	eviewe	d with r	no comi	ment	· · ·	1		FNL : F	Final	1		1	1		
	IN/OUT : Incoming/Outgoing	ed	R : Rejected RFC : Return For Correction									1				TDB:	Technic	cal Data	a Book							
ROJECT NAME	TEP Project			PROJECT NO												100	ED		0						2	
P/O NO.	PO-TEP-R-0012-P			DATE					2022	.05.23						ISS	UED		1						3	
	RO-LI-0001  VP-TEP-R0012- RO-LI-0003  VP-TEP-R0012- RO-LI-0003  VP-TEP-R0012- RO-PR-0005  VP-TEP-R0012- RO-PR-0006  VP-TEP-R0012- RO-PR-0009  VP-TEP-R0012- RO-PR-0009  VP-TEP-R0012- RO-PR-0010  VP-TEP-R0012- RO-PR-0011  VP-TEP-R0012- RO-PR-0011  VP-TEP-R0012- RO-PR-0011  VP-TEP-R0012- RO-PR-0015  VP-TEP-R0012- RO-PR-0015  VP-TEP-R0012- RO-PR-0013  VP-TEP-R0012- RO-PR-0013  VP-TEP-R0012- RO-PR-0013  VP-TEP-R0012- RO-PR-0013  VP-TEP-R0012- RO-PR-0015  :  ROJECT NAME	VP-TEP-R0012- RO-LI-0002         Vendor Print Index & Schedule           VP-TEP-R0012- RO-LI-0003         Sub-Vendor List           VP-TEP-R0012- RO-LI-0003         Electrical Load List           VP-TEP-R0012- RO-PR-0004         Shop Inspection and Test Plan           VP-TEP-R0012- RO-PR-0006         Motor Inspection and Test Plan           VP-TEP-R0012- RO-PR-0007         Motor Inspection and Test Procedure           VP-TEP-R0012- RO-PR-0008         N.D.E procedure           VP-TEP-R0012- RO-PR-0009         WPS & PQR with Welding Map           VP-TEP-R0012- RO-RE-0010         Rust prevention and paint specification           VP-TEP-R0012- RO-PR-00112         Packing Procedure           VP-TEP-R0012- RO-PR-0013         Handling, and storage instructions           VP-TEP-R0012- RO-PL-0014         Quality Manual           VP-TEP-R0012- RO-RE-0015         Test report           S/A : Schedule/Actual IN/OUT : Incoming/Outgoing           ROJECT NAME         TEP Project	VP-TEP-R0012- RO-LI-0002         Vendor Print Index & Schedule         A4           VP-TEP-R0012- RO-LI-0003         Sub-Vendor List         A4           VP-TEP-R0012- RO-PR-0004         Electrical Load List         A4           VP-TEP-R0012- RO-PR-0005         Shop Inspection and Test Plan         A4           VP-TEP-R0012- RO-PR-0006         Motor Inspection and Test Procedure         A4           VP-TEP-R0012- RO-PR-0006         Motor Inspection and Test Procedure         A4           VP-TEP-R0012- RO-PR-0006         N.D.E procedure         A4           VP-TEP-R0012- RO-PR-0009         WPS & PQR with Welding Map         A4           VP-TEP-R0012- RO-RE-0010         Rust prevention and paint specification         A4           VP-TEP-R0012- RO-PR-0012- RO-PR-0013         Packing Procedure         A4           VP-TEP-R0012- RO-PR-0013         Packing Procedure         A4           VP-TEP-R0012- RO-PL-0014         Quality Manual         A4           VP-TEP-R0012- RO-RE-0015         Test report         A4           VP-TEP-R0012- RO-RE-0015         Test report         A4           VP-TEP-R0011- RO-RE-0016         Test report         A4	VP-TEP-R0012- RO-LI-00021         Vendor Print Index & Schedule         A4         4           VP-TEP-R0012- RO-LI-00022         Sub-Vendor List         A4         3           VP-TEP-R0012- RO-LI-00032         Electrical Load List         A4           VP-TEP-R0012- RO-PR-0004         Shop Inspection and Test Plan         A4           VP-TEP-R0012- RO-PR-0005         Shop Inspection and Test Procedure         A4           VP-TEP-R0012- RO-PR-0006         Motor Inspection and Test Plan         A4           VP-TEP-R0012- RO-PR-0007         Motor Inspection and Test Procedure         A4           VP-TEP-R0012- RO-PR-0008         N.D.E procedure         A4           VP-TEP-R0012- RO-PR-00109         Welder Qualification Record         A4           VP-TEP-R0011- RO-PR-0011         Rust prevention and paint specification         A4           VP-TEP-R0012- RO-PR-0012- RO-PR-0013         Packing Procedure         A4           VP-TEP-R0012- RO-PL-0014         Quality Manual         A4           VP-TEP-R0012- RO-RE-0015         Test report         A4           VP-TEP-R0012- RO-RE-0015         Test report         A4           RO-RE-0016         Test report         A4	VP-TEP-R0012-RO-L-0001	VP-TEP-R0012-   Vendor Print Index & Schedule   A4   A4   A5   A7   A23-May   Z-Aug   1   1   1   17-Aug	VP-TEP-R0012-RO-LI-00012	VP-TEP-R0012-RO-LI-0001	VP-TEP-R0012-RO-L-0001	VP-TEP-R0012   RO-LIGHENT INTILE   March   Simple   Ro-Light   R	VP-TEP-R0012-RO-L-10001   VP-TEP-R0012-RO-L-10001   VP-TEP-R0012-RO-L-10001   VP-TEP-R0012-RO-L-10003   VP-TEP-R0012-RO-RO-RO-RO-RO-RO-RO-RO-RO-RO-RO-RO-RO-	VP-TEP-R0012   VP-TEP-R0012   RO-L-10001   VP-TEP-R0012   RO-L-10002   Sub-Vendor List   A4   4   S	DOCUMENT NO	No.   No.	No.   No.	No.   No.	No.   No.	DOCUMENT TITLE   S	Column   C	Mathematical Registration   Mathematical Registration	DOCUMENTITIE	Column   C	Column	Part	Part	00



## **VENDOR PRINT INDEX & SCHEDULE**

NAME OF EQUIPMENT: CLEAN & DIRTY OIL PUMP

ITEM NO.: 14MV11PP001, 14MV12PP001, 14MV13PP001, 14V14PP001, 14MV15PP001

		ENT. GEEAN & BIRTT GIET GI		P		TIEM NO.			,					PROVA											FOR	FINAL		FI	INAL	
NO	DOCUMENT NO	DOCUMENT TITLE	SIZE	PAGE	S/A	IN OUT TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	IN	OUT	TR#	RST	FNL	. TDB	REMARK
40	VP-TEP-R0012-	Installation, operation & maintenance	A4		s	△ 31-May	-22			Aug-								•												
16	RO-MA-0016	manual	A4		Α	31-May 04-Aug 4	1	17-Aug		11																				
17	VP-TEP-R0012-	Spare parts list for erection &	A4		S	△ 08-Jun	-22																							
.,	RO-LI-0017	commissioning	Α-		Α	13-Jun 5																								
18	VP-TEP-R0012-	Spare parts list for 2 (Two) years	A4		S	△ 08-Jun	-22			I I								_	1			_					1			
	RO-LI-0018	operation			Α	13-Jun 5																								
19	VP-TEP-R0012- RO-LI-0019	Lubricant list	A4		S	△ 31-May												1	1			1			1	1	1			
	KO-LI-0019				Α	19-Jul 04-Aug 8	2		4 -																					
20	VP-TEP-R0012- RO-MA-0020	Catalog	A4		S	△ 31-May				Aug	-22						1	1							I		1			
					A			17-Aug		11	22																			
21	VP-TEP-R0012- RO-DS-0021	Pump datasheet and curve	A4		S	△ 24-May		<u>∠</u> 5-Aug		ug-2								Г		-	T	Т					T			
	\\D_TED_D0040				S	△ 24-May				ug-2	22						ļ								ļ					
22	VP-TEP-R0012- RO-GA-0022	G.A drawing with foundation plan	А3		A	24-May 1-Aug 2		5-Aug		ug-2								1				1								
	VP-TEP-R0012-				s	△ 08-Jun-2229-		o riug														1								
23	RO-OT-0023	Cross sectional drawing with part list	A4		Α	1-Aug 9	ui-ZZ																							
0.4	VP-TEP-R0012-				s	△ 31-May-2219-	Jul-22											1	1			1					1			
24	RO-SP-0024	Motor data sheet & curve	A4		Α	19-Jul 04-Aug 8	1																							
25	VP-TEP-R0012-	Motor drawings including termical box	Α4		S	△ 31-May-2219-	Jul-22										•	•			•				•	•	•			
23	RO-GA-0025	& terminal details	74		Α	19-Jul 04-Aug 8	2																							
26	VP-TEP-R0012-	External PSV data sheet and drawing	A4		S	△ 31-May	-22	Δ	<u> 17-/</u>	<u>Aug</u>	-22																			
	RO-DS-0026	External For data direct and drawing			Α	31-May 04-Aug 4		17-Aug		11																				
27	VP-TEP-R0012-	Mechanical seal drawing	A4		S	△ 08-Jun-2219-				Aug	-22						1								1	1				
	RO-GA-0027	Ŭ			Α	19-Jul 04-Aug 8		17-Aug		11																		-		
28	VP-TEP-R0012- RO-GA-0028	Coupling drawing	A4		S	△ 31-May					-22							1				1					1	-		
					A			17-Aug		11																				
29	VP-TEP-R0012- RO-RE-0029	Seismic Analysis Report	A4		S	△ 25-Jul-2																					1	-		
					A S	19-Jul 04-Aug 8	2																							
30					A																									
Note		S/A : Schedule/Actual	RST	Resi		V/P Review		N · Anı	proved	As Note	ed					RF · R	Peviewe	ed with r	no comi	ment	1	1		FNL : I	Final	1	1			
14010	•					.,		R : Rej		5 14016								For Co								cal Dat	a Book			
	ROJECT NAME	TEP Project	A. Ap	prove	su 	PROJECT NO	1	n . re	jecied							KFU:	Netulli	1 01 00	n rection					: פטו	ecini	cai Dal	a DUUK		2	
F		-											2022	05.00						ISS	SUED		0						2	
	P/O NO.	PO-TEP-R-0012-P				DATE							2022.	05.23									1						3	